

Downtown Collingwood Revitalization Huronario St. and Second/Simcoe St.

Construction Newsletter #5

October 30, 2009

Current Construction Events

(October 26th to October 30th)

1. **Location:** Second/Simcoe St. from Pine to St. Paul St.

Scope of Work: Completed installation of utility duct, storm sewers and excavation and base preparation for road, curb and sidewalk installation.

Impacts: Two way traffic was restricted to the south side of the street to allow construction on the north side of the street to continue. No parking is provided along either side of Second/Simcoe St. to provide for this two way traffic flow. Occasionally traffic was restricted to single lane controlled by flag men during daylight hours

2. **Location:** Hurontario St. from Second to Third St.

Scope of Work: Installation of utility duct work and silva cell was completed.

 Preparatory work for curb installation was also completed along the west side.

 A mid block pedestrian crossing is now provided and is operational 24/7.

 Some street light pole bases were set and the locations of traffic signal poles at Second St. and Hurontario St. intersection were modified for temporary use.

Impacts: The center block of Hurontario St. will continue to remain closed to most vehicular traffic until the winter shut down.

Upcoming Construction Events

(November 2nd to November 6th)

1. **Location:** Second/Simcoe St. from Pine to St. Paul St.

Scope of Work: Install roadway curb and gutter and prepare granular base behind curb for sidewalk, paving stone and planter curb installation along north side of Second/Simcoe Street

 After granular base is prepared concrete sidewalk and asphalt will be installed.

 Complete all underground duct work along north side.

Impacts: At times traffic may be restricted temporarily to one lane of traffic to accommodate construction activities.

2. **Location:** Hurontario St. from Second to Third St.

Scope of Work: Installation of utility ducts, light bases and silva cells to continue and curb and gutter to be installed along west side

Impacts: The center block of Hurontario St. will continue to remain closed to most vehicular traffic.

How Will My Services Be Affected?

Telephone, hydro, water, cable TV, sewer and gas services should not be affected by the construction, barring any unforeseen circumstances.

Some water service interruptions may occur due to water service replacement. These interruptions should only be on a per customer basis. The effected customer will be notified in advance of any interruption of service.

The Contractor will collect garbage and recycling containers, deliver to the nearest intersecting side street for pickup and return the containers to individual properties on each garbage day while the construction operations interfere with regular garbage/recycling pickup. Please be sure to clearly label your containers so that they can be returned.

Safety

Georgian Paving & Construction is required to conduct the work in a safe manner, including fencing of the work area, etc. We ask that you take extra caution during the construction period to ensure everyone's safety.

Who Do I Call If I Have a Problem?

The "Project Manager" (Construction) will continue to respond to public inquiries related to this project. You may call or email the Project Supervisor at any time. The Contractor has set up a site office on Hurontario St. that is open Monday to Friday, 8:00 A.M. to 5:00 P.M. The Contractor's phone numbers and site office address is provided below. A 24/7 emergency phone number is also provided below but should only be used in emergency or other critical situations.

R.J. Burnside & Associates Limited is administering the project on behalf of the Town. If you have any questions regarding the construction, you may also call a Burnside representative, during the hours of 8:00 A.M. to 5:00 P.M., Monday to Friday, and your call will be responded to as soon as possible.

Georgian Paving & Construction

Murray Hunt, Project Supervisor (Construction)
mhunt@walkerind.com
 Phone: 705-443-4277 Fax: 705-443-4284
 Address: 116 Hurontario St., Suite 102

24/7 Emergency Phone: 705-443-9482

R.J. Burnside & Associates Limited

Field:
 Murray Harvey
 705-441-2542 (Cell)
 Construction Inspector
murray.harvey@rjburnside.com

Office:
 Paul Hausler
 705-446-0515 Ext. 445
 Project Manager (Contract Administrator)
paul.hausler@rjburnside.com