

Downtown Collingwood Revitalization Hurontario St. and Second/Simcoe St.

Construction Newsletter #9

November 26, 2009

Current Construction Events

(November 23rd to November 27th)

- Location:** Second/Simcoe St. from Pine to St. Paul St.

Scope of Work: Continued installation of electrical duct work along the south side

Completed unit paving on north side of Second/Simcoe Street, catch basin relocation and water and storm service to Tremont

Start to place new curb and gutter along south side.

Impacts: Two way traffic was restricted to the north side of the street to allow construction on the south side of the street. Occasionally traffic was restricted to a single lane controlled by flag men during daylight hours

- Location:** Hurontario St. from Second to Third St.

Scope of Work: The temporary asphalt sidewalk installation was completed on both sides.

Electrical cable installation through new duct work was started for new traffic signals and street lights.

Installation of planter curbs scheduled for this year to be completed.

Impacts: **The center block of Hurontario St. should be opened to regular vehicular and pedestrian traffic by the end of the week.**

Upcoming Construction Events

(November 30th to December 4th)

- Location:** Second/Simcoe St. from Pine to St. Paul St.

Scope of Work: Complete installation of electrical duct work along the south side and curb and gutter installation.

Place temporary asphalt sidewalk and roadway patches along south side.

Impacts: Two way traffic to be restricted to the north side of the street to allow construction on the south side. Occasionally traffic may be restricted to a single lane controlled by flag men during daylight hours

Location: Hurontario St. from Second to Third St.

Scope of Work: Continue electrical cable installation through new duct work and repair Bell Canada vault.

Impacts: The centre block of Hurontario St. will continue to be open to regular vehicular and pedestrian traffic. However some parking stalls may be blocked off at times for construction activities.

How Will My Services Be Affected?

Telephone, hydro, water, cable TV, sewer and gas services should not be affected by the construction, barring any unforeseen circumstances.

No further water service interruptions are planned.

The Contractor will no longer collect garbage and recycling containers when Hurontario Street is reopened. Please set your containers at the curb for regular pick up.

Safety

Georgian Paving & Construction is required to conduct the work in a safe manner, including fencing of the work area, etc. The Contractor is also required to leave the site in as safe condition as possible during the winter shut down. However we ask that you take extra caution during the winter shut down period to ensure everyone's safety.

Who Do I Call If I Have a Problem?

The "Project Supervisor" (Construction) will continue to respond to public inquiries related to this project. You may call or email the Project Supervisor at any time.

The Contractor has set up a site office on Hurontario St. that is open Monday to Friday, 8:00 A.M. to 5:00 P.M.

The Contractor's phone numbers and site office address are provided below.

A 24/7 emergency phone number is also provided below but should only be used in emergency or other critical situations.

R.J. Burnside & Associates Limited is administering the project on behalf of the Town. If you have any questions regarding the construction, you may also call a Burnside representative, during the hours of 8:00 A.M. to 5:00 P.M., Monday to Friday, and your call will be responded to as soon as possible.

Georgian Paving & Construction

Murray Hunt, Project Supervisor (Construction)
Phone: 705-443-4277 Fax: 705-443-4284
Address: 116 Hurontario St., Suite 102
mhunt@walkerind.com

24/7 Emergency Phone: 705-443-9482

R.J. Burnside & Associates Limited

Field:
Murray Harvey
705-441-2542 (Cell)
Construction Inspector
murray.harvey@rjburnside.com

Office:
Paul Hausler
705-446-0515 Ext. 445
Project Manager (Contract Administrator)
paul.hausler@rjburnside.com