

## Downtown Collingwood Revitalization Hurontario St. and Second/Simcoe St.

Construction Newsletter #10

December 4, 2009

### Current Construction Events

(November 30<sup>th</sup> to December 4<sup>th</sup>)

- Location:** Second/Simcoe St. from Pine to St. Paul St.

**Scope of Work:** Completed installation of curb and gutter, temporary asphalt sidewalk between back of curb and building face, asphalt road way patches and electrical duct work.

Installation of concrete street light and traffic signal pole bases.

Start to pull electrical wiring through duct work

**Impacts:** Two way traffic was restricted to the north side of the street to allow construction on the south side of the street. Occasionally traffic was restricted to a single lane controlled by flag men during daylight hours

- Location:** Hurontario St. from Second to Third St.

**Scope of Work:** Electrical cable installation through new duct work is ongoing for new traffic signals and street lights.

Completed installation of planter curbs scheduled for this year.

**Impacts:** The center block of Hurontario St. is opened to regular vehicular and pedestrian traffic. Some parking spaces were closed randomly to permit construction activities

### Upcoming Construction Events

(December 7<sup>th</sup> to December 11<sup>th</sup>)

- Location:** Second/Simcoe St. from Pine to St. Paul St.

**Scope of Work:** Continue installation of electrical wiring through duct work along the each side of the street.

Installation of concrete street light and traffic signal pole bases to be completed.

**Impacts:** Two way traffic may be restricted from time to time to allow for some minor construction activities on each side of the street.

Occasionally traffic may be restricted to a single lane controlled by flag men during daylight hours

**Location:** Hurontario St. from Second to Third St.

**Scope of Work:** Continue electrical cable installation through new duct work.

**Impacts:** The centre block of Hurontario St. will continue to be open to regular vehicular and pedestrian traffic. However some parking stalls may be blocked off at times for construction activities.

### How Will My Services Be Affected?

Telephone, hydro, water, cable TV, sewer and gas services should not be affected by the construction, barring any unforeseen circumstances.

The Contractor will no longer collect garbage and recycling containers when Hurontario Street is reopened. Please set your containers at the curb for regular pick up.

### Safety

Georgian Paving & Construction is required to conduct the work in a safe manner, including delineation of the work area, etc. with the use of traffic cones, caution tape, construction fencing, etc.

The Contractor is required to leave the site in as safe condition as possible for the week ends, over night and during the winter shut down. However we ask that you take extra caution during these periods to ensure everyone's safety.

### Who Do I Call If I Have a Problem?

The "Project Supervisor" (Construction) will continue to respond to public inquiries related to this project. You may call or email the Project Supervisor at any time.

The Contractor has set up a site office on Hurontario St. that is open Monday to Friday, 8:00 A.M. to 5:00 P.M.

The Contractor's phone numbers and site office address are provided below.

A 24/7 emergency phone number is also provided below but should only be used in emergency or other critical situations.

R.J. Burnside & Associates Limited is administering the project on behalf of the Town. If you have any questions regarding the construction, you may also call a Burnside representative, during the hours of 8:00 A.M. to 5:00 P.M., Monday to Friday, and your call will be responded to as soon as possible.

### Georgian Paving & Construction

Murray Hunt, Project Supervisor (Construction)  
Phone: 705-443-4277 Fax: 705-443-4284  
Address: 116 Hurontario St., Suite 102  
[mhunt@walkerind.com](mailto:mhunt@walkerind.com)

24/7 Emergency Phone: 705-443-9482

### R.J. Burnside & Associates Limited

**Field:**  
Murray Harvey  
705-441-2542 (Cell)  
Construction Inspector  
[murray.harvey@rjburnside.com](mailto:murray.harvey@rjburnside.com)

**Office:**  
Paul Hausler  
705-446-0515 Ext. 445  
Project Manager (Contract Administrator)  
[paul.hausler@rjburnside.com](mailto:paul.hausler@rjburnside.com)