

## Downtown Collingwood Revitalization Hurontario St. and Second/Simcoe St. Construction Newsletter #2

October 8, 2009

### Current Construction Events

(October 5 to October 9)

1. **Location:** Second/Simcoe St. from Pine to St. Paul St.

**Scope of Work:** Traffic and pedestrian control measures such as safety fencing and traffic barrels were implemented.

Curb, paving stone, sidewalk, tree and asphalt removals began on the north side of the street at Pine and is progressing Easterly.

Installation of electrical duct.

**Impacts:** Two way traffic was restricted to the south side of the street to allow construction on the north side of the street. No parking is provided along either side of Second/Simcoe street to provide for this two way traffic flow.

2. **Location:** Hurontario St. from Second to Third St.

**Scope of Work:** Safety fencing was installed 2m from the building face to provide pedestrian access to the businesses and to provide a safe work area for the Contractor.

The removal of curbs, paving stones, trees and asphalt is progressing.

**Impacts:** The center block of Hurontario Street will now remain closed to most vehicular traffic until the winter shut down.

### Upcoming Construction Events

(October 13<sup>th</sup> to October 16<sup>th</sup>)

1. **Location:** Second/Simcoe St. from Pine to St. Paul St.

**Scope of Work:** Continue the curb, paving stone, sidewalk, tree and asphalt removals along the north side of the street.

Continue with the installation of electrical duct along North side of street and road crossings at the intersections of Hurontario and St. Marie Streets.

Start catch basin and storm sewer work.

**Impacts:** At times traffic may be restricted temporarily to one lane of traffic during work for road crossings.

2. **Location:** Hurontario St. from Second to Third St.

**Scope of Work:** The Contractor will continue with the removal of curbs, paving stones, trees and asphalt paving.

**Impacts:** The center block of Hurontario Street will remain closed to most vehicular traffic.

### Special Notes

The Contractor will not be working on Monday, October 12<sup>th</sup> because of the Thanksgiving holiday. They will resume work on Tuesday, October 13<sup>th</sup>.

#### How Will My Services Be Affected?

Telephone, hydro, water, cable TV, sewer and gas services should not be affected by the construction, barring any unforeseen circumstances.

The Contractor will collect garbage and recycling containers, deliver to the nearest intersecting side street for pickup and return the containers to individual properties on each garbage day while the construction operations interfere with regular garbage/recycling pickup. Please be sure to clearly label your containers so that they can be returned.

#### Safety

Georgian Paving & Construction is required to conduct the work in a safe manner, including fencing of the work area, etc. We ask that you take extra caution during the construction period to ensure everyone's safety.

#### Who Do I Call If I Have a Problem?

Georgian Paving & Construction has designated a "Project Manager" (Construction) to respond to public inquiries related to this project. The Project Manager should be your first point of contact regarding any construction related concern. You may call or email the Project Supervisor at any time. The Contractor will also be setting up a site office on Hurontario Street that will be open Monday to Friday, 8:00 A.M. to 5:00 P.M. The Contractor's phone numbers and site office address is provided below. A 24/7 emergency phone number is also provided below but should only be used in emergency or other critical situations.

R.J. Burnside & Associates Limited is administering the project on behalf of the Town. If you have any questions regarding the construction, you may also call a Burnside representative, during the hours of 8:00 A.M. to 5:00 P.M., Monday to Friday, and your call will be responded to as soon as possible.

#### Georgian Paving & Construction

Murray Hunt, Project Supervisor (Construction)  
mhunt@walkerind.com  
Phone: 705-443-4277 Fax: 705-443-4284  
Address: 116 Hurontario Street, Suite 102

24/7 Emergency Phone: 705-443-9482

#### R.J. Burnside & Associates Limited

##### Field:

Murray Harvey  
705-441-2542 (Cell)  
Construction Inspector  
[murray.harvey@rjburnside.com](mailto:murray.harvey@rjburnside.com)

##### Office:

Paul Hausler  
705-446-0515 Ext. 445  
Project Manager (Contract Administrator)  
[paul.hausler@rjburnside.com](mailto:paul.hausler@rjburnside.com)